

PROJECT UPDATE SUMMARY

Hello residents. We hope you all have had a good week and have not suffered too severely from the heat. It has been a HOT one! The cranes are on site and the steel is being placed in the Gym and Locker Room areas. This coming week will be more steel, more block walls and more concrete. Sun Valley Middle School is making good progress and we are currently on schedule. CORE will continue to be the best neighbor we can during this process. As always, if you have any questions, comments, or concerns, please contact any of our team members day or night, and we will be more than happy to assist you with your needs. We hope you enjoy your weekend and are able to stay out of the heat!

PROJECT HIGHLIGHTS

- Masonry continues on the 2-story wing and will begin in the Multi Purpose Room.
- Steel will continue to be placed in the Gym and Locker Room areas.
- Geothermal Well drilling 48 down, 208 to go! (This work will take place 6 days a week.)
- The vast majority of the ground level concrete slabs will be poured out this coming week. 2nd level floor will be poured after steel joists are placed in those areas.
- SNC utility project is ongoing. This is a SVGID project and is separate from the School Project. Again, If you would like more information on this, don't hesitate to call our Team.

Normal working hours are 6AM - 6PM, Mon-Sat

JULY	DATES
Concrete Pour @ 4:00 A.M.	7/23/18
Normal Construction Start @ 6:00 A.M.	7/24/18
Concrete Pour @ 4:00 A.M.	7/25/18
Normal Construction Start @ 6:00 A.M.	7/26/18
Concrete Pour @ 4:00 A.M.	7/27/18
Geothermal Well Drilling	7/28/18

DESERT SKIES CONSTRUCTION FACTS

- There are 206,000 Concrete Masonry Unit Blocks in the School.
- There is approximately 6,000 yards of concrete in the buildings and on the site.
- There is more than 10 miles of electrical conduit underground and in the walls of the school.



DESERT SKIES MIDDLE SCHOOL CONSTRUCTION UPDATE

July 20, 2018

Washoe County School District and CORE Construction sincerely appreciate your understanding and support as we complete this important community project. Please contact any of the below personnel **at any time** with questions, comments, or concerns.

PROJECT TEAM



Travis Coombs, Project Manager

Email: traviscoombs@coreconstruction.com

Phone: 775-770-4685



Taylor Laack, Project Manager

Email: taylorlaack@coreconstruction.com

Phone: 775-386-3037



Ronnie Triglia, Project Superintendent

Email: ronnetriglia@coreconstruction.com

Phone: 775-750-4385

Tony McMillen, WCSD Director of Construction

Email: TMcMillen@WashoeSchools.net

Phone: 775-742-4908

Rodney Savini, Poggemeyer Design Group, Inc.

Email: rsavini@poggemeyer.com

Phone: 775-560-4710

Adam Searcy, WCSD Chief Facilities Management Officer

Email: Adam.Searcy@WashoeSchools.net

Phone: 775-354-6007

www.wcsdbuilding.com



www.coreconstruction.com